

# MEMO



---

**To:** Village of Pentwater  
Village Council

---

**From:** Michael Mattzela, P.E.  
Project Manager  
Fleis & VandenBrink

---

**CC:** Chris Brown, Pentwater Village Manager

---

**Date:** May 9, 2019

---

**Re:** **Pentwater Street Improvement Project (SIP) Update**

---

The following provides an update of April/May engineering activities for the Street and Utility Improvement Program:

- Administration of the 2019 project including:
  - Construction Progress meeting held on Wednesday, May 1, 2019 at 10:00 a.m. with the Contractor and Village.
- Hallack Contracting has completed the following work:
  - Lowell St. – Storm sewer and sanitary sewer from Plymouth St. to Dover St.
  - Dover St. – Sanitary sewer from Lowell St. to Concord St.
  - Hanover St. - Storm sewer, sanitary sewer, and water main from Hancock St. to Rush St.
  - Hanover St. – Gravel on the road from Hancock St. to Wythe St.

Anticipated work for the rest of May will include the following:

- 2019 Project
  - Lowell St. – Build road and pave from Plymouth St. to Dover St.
  - Dover St. – Storm sewer and sanitary sewer from Concord St. to Park St.
  - Concord St. – Storm sewer.
  - Hanover St. - Water main from Rush St. to 3<sup>rd</sup> Ave.

We will update our project portal with construction activities as new or changing information becomes available.

316 Morris Ave., Suite 230  
Muskegon, MI 49440  
P: 231.726.1000  
F: 231.726.2200  
www.fveng.com